

Tour Note of District Development Commissioner, Kupwara to Industrial Estates of the District.

District Development Commissioner, Kupwara on 09.09.2017 took tour of twin Industrial Estates of Chhotipura and Redbugh falling within the jurisdiction of District Kupwara. The following officers accompanied:

1. Addl. Deputy Commissioner, Handwara
2. General Manager, DIC Kupwara
3. Executive Engineer PHE Kupwara
4. Project Engineer, SICOP, Kupwara
5. Representative of Executive Engineer Handwara
6. Representative of Executive Engineer PDD Handwara
7. Representative of Executive Engineer PDD Kupwara

DDC Kupwara was informed that Industrial Estate Chhotipura is being developed under the scheme "Upgradation of Existing Industrial Estates", and Industrial Estate Redbugh is being developed under the scheme – "Development of New Industrial Estates".

Industrial Estate Chhotipura.

The DDC took round of the Industrial Estate, respected on-going developmental works,. He also visited a few industrial units and interacted with the unit holders. The following decisions were taken on spot:

S.No	Directions given by DDC	Action by
1	Project Engineer SICOP was directed to complete the ongoing work of his Office Complex, within a month's time. Besides, he was also directed to take steps for development of lawn, paths, etc. on immediate basis	Project Engineer, SICOP, Kupwara,/ General Manager DIC Kupwara District Manager SICOP Kupwara
2	Project Engineer SICOP was directed to ensure completion of ongoing upgradation of drainage work by 10 th October, 2017. It was further impressed that quality parameters be adhered to while executing the said work.	Project Engineer, SICOP, Kupwara,/ General Manager DIC Kupwara District Manager SICOP Kupwara.
3	It was observed that the condition of Internal Roads in the Estate is extremely bad. Project Engineer SICOP was accordingly asked to furnish a DPR for improvement of Internal Roads of the Estate within three days, for making a request to the Industries & Commerce Department to provide requisite funding.	Project Engineer, SICOP, Kupwara,/ General Manager DIC Kupwara District Manager SICOP Kupwara
4	The unit holders demanded opening of additional entry towards Handwara Bye-Pass for their convenience. GM DIC was directed to furnish a feasibility report in consultation with the R&B Department	Project Engineer, SICOP, Kupwara,/ General Manager DIC Kupwara District Manager SICOP Kupwara
5	The unit Holders informed that they were not being considered for preferential treatment for procurement by the State Government Departments and instead unit holders of other districts were supplying goods through the SICOP in district Kupwara. GM DIC Kupwara and DM SICOP were asked to examine the matter and furnish report/recommendations in light of the existing policy framework within five days.	Project Engineer, SICOP, Kupwara,/ General Manager DIC Kupwara District Manager SICOP Kupwara




6	There was a demand to upgrade the existing HT/LT network within the estate. Executive Engineer PDD was directed to prepare a reasonable DPR keeping in view the existing needs and future demands. Further, a proposal for street lighting and buffer stock of transformers will also be furnished by Executive Engineer PDD Handwara.	SE EM &RE Sopore/ EE PDD Handwara.
7	Executive Engineer PHE Handwara was directed to accelerate the pace of work on Overhead Tank to complete it before 31 st October, 2017.	SE Hyd. Circle Handwara. EE PHE Div Handwara
8	Unit holders were also exhorted to take requisite steps for ensuring high standards of hygiene and quality in the manufacturing process. District Food Safety Officer was asked to regularly visit the units for ensuring adherence to standards prescribed for hygiene and quality in respect of edible products	District Food Safety Officer Kupwara
Industrial Estate Redbugh		
9	Project Engineer SICOP was directed to augment men and machinery at the project site for accelerating the pace of work. He was asked to take up construction of drainage and roads within one week.	Project Engineer, SICOP, Kupwara./ General Manager DIC Kupwara District Manager SICOP Kupwara
10	Executive Engineer PHE Kupwara was directed to complete the water reservoir and allied works for the Estate by the end of October, 2017.	SE Hyd. Circle Handwara. EE PHE Div Handwara
11	Executive Engineer PDD Kupwara was asked to complete the balance electrification works expeditiously with due emphasis on quality.	SE EM &RE Sopore/ EE PDD Handwara.

DDC/K/3546-55
DT-11-9-2017

Sd/-
District Dev. Commissioner
Kupwara

Copy to the:

1. Principal Secretary to Hon'ble Chief Minister
2. Commissioner Secretary to Govt. Industries & Commerce Department J&K
3. Divisional Commissioner, Kashmir
4. Special Secretary to Chief Secretary for information of the Chief Secretary.
5. Director Industries & Commerce Kashmir, Srinagar..
6. Addl. Deputy Commissioner Kupwara.
7. Superintending Engineer EM &RE Circle Sopore
8. General Manager DIC Kupwara.
9. Project Engineer SICOP.
10. District Manager SICOP Kupwara.


Chief Planning Officer,
Kupwara.